

IPSWICH BAY GLASS CO., INC. MOCK-UP TEST REPORT

SCOPE OF WORK

PERFORMANCE MOCK-UP TESTING ON THERMTEK CURTAIN WALL SYSTEM

REPORT NUMBER

S5146.01-250-32 R0

TEST DATE(S)

09/25/25 - 10/15/25

ISSUE DATE

10/17/25


PAGES

41

DOCUMENT CONTROL NUMBER

RT-R-AMER-Test-2744 (08/08/25)

© 2017 INTERTEK



TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

REPORT ISSUED TO

IPSWICH BAY GLASS CO., INC.

P.O Box 511

Rowley, Massachusetts 01969

PROJECT

THERMTEK



For INTERTEK B&C:

COMPLETED BY: Ryan Ignacio, FMPC
Technical Lead
Building & Construction

TITLE:

SIGNATURE:

DATE: 10/17/25



Digitally Signed by: Ryan Ignacio

REVIEWED BY: Jonathan Dodd, FMPC
Laboratory Manager
Building & Construction

TITLE:

SIGNATURE:

DATE: 10/17/25


Digitally Signed by: Jonathan Dodd

ri:jd

This report is for the exclusive use of Intertek's Client and is provided pursuant to the agreement between Intertek and its Client. Intertek's responsibility and liability are limited to the terms and conditions of the agreement. Intertek assumes no liability to any party, other than to the Client in accordance with the agreement, for any loss, expense or damage occasioned by the use of this report. Only the Client is authorized to permit copying or distribution of this report and then only in its entirety. Any use of the Intertek name or one of its marks for the sale or advertisement of the tested material, product or service must first be approved in writing by Intertek. The observations and test results in this report are relevant only to the sample(s) tested. This report by itself does not imply that the material, product, or service is or has ever been under an Intertek certification program.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 1

SCOPE

Architectural Testing, Inc. (an Intertek company) dba Intertek Building & Construction (B&C) was contracted by Ipswich Bay Glass Co., Inc. to perform performance testing on a curtain wall mock-up for the above referenced project at the Intertek test facility in Windham, New Hampshire. Results obtained are tested values and were secured in accordance with the attached test procedure dated 9/23/2025. This report includes complete written and photographic documentation of all testing performed and a copy of "As-Built" mock-up drawings.

This report does not constitute certification of this product nor an opinion or endorsement by this laboratory. This report and related test records that are retained such as "As-Built" mock-up drawings, datasheets, or other pertinent project documentation will be serviced by Intertek B&C for the entire test record retention period. At the end of this retention period, such materials shall be discarded without notice and the service life of this report by Intertek B&C will expire.

Unless differently required, Intertek reports apply the "Simple Acceptance" rule, also called "Shared Risk approach," of ILAC-G8:09/2019, Guidelines on Decision Rules and Statements of Conformity.

SECTION 2

TEST METHODS

Mock-up testing was performed in accordance with referenced test methods as specified in the bid documents.

Air Infiltration/Exfiltration: ASTM E283/E283M-19, *Standard Test Method for Determining Rate of Air Leakage Through Exterior Windows, Skylights, Curtain Walls, and Doors Under Specified Pressure Differences Across the Specimen*. Testing was conducted at 6.24 psf positive and negative static air pressure difference.

Static Pressure Water Resistance: ASTM E331-00(2023), *Standard Test Method for Water Penetration of Exterior Windows, Skylights, Doors, and Curtain Walls by Uniform Static Air Pressure Difference*. Testing was conducted at 15 psf positive static air pressure difference for a 15-minute duration. Water was applied to the mock-up at a minimum rate of 5 gal/ft²/hr.

Dynamic Pressure Water Resistance: AAMA 501.1-17, *Standard Test Method for Water Penetration of Windows, Curtain Walls and Doors Using Dynamic Pressure*. Testing was conducted with a dynamic pressure equivalent of 15 psf for a 15-minute duration. Water was applied to the mock-up at a minimum rate of 5 gal/ft²/hr.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

TEST METHODS (Continued)

Structural Performance: ASTM E330/E330M-14(2021), *Standard Test Method for Structural Performance of Exterior Windows, Door, Skylights and Curtain Walls by Uniform Static Air Pressure Difference*. Testing was conducted at positive and negative loads as described in the test procedure and listed in the test results.

Inter-Story Horizontal and Seismic Displacement Tests: AAMA 501.4-18, *Recommended Static Test Method for Evaluating Window Wall, Curtain Wall and Storefront Systems Subjected to Seismic and Wind-Induced Inter-Story Drift*. Three complete cycles were performed in the horizontal direction at the floor simulation parallel and perpendicular to the main elevation. Testing was conducted at the design displacement(s) as described in the test procedure and listed in the test results. The mock-up was inspected prior to and after the test.

Inter-Story Vertical Displacement Test: AAMA 501.7-17, *Recommended Static Test Method for Evaluating Windows, Window Wall, Curtain Wall and Storefront Systems Subjected to Vertical Inter-Story Movements*. Three complete cycles were performed in the vertical direction at the floor simulation. Testing was conducted at the design displacement(s) as described in the test procedure and listed in the test results. The mock-up was inspected prior to and after the test.

Thermal Cycling: AAMA 501.5-23, *Test Method for Serviceability of Exterior Fenestration After Thermal Cycling*. Testing was conducted at the conditions and tolerances described in the test procedure and listed in the test results. Three complete cycles were performed. The mock-up was inspected prior to and after the test.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 3

LIST OF OFFICIAL OBSERVERS

NAME	COMPANY
Michael Sloane	Ipswich Bay Glass Co., Inc.
Steve Gower	Ipswich Bay Glass Co., Inc.
Michael Anness	Ipswich Bay Glass Co., Inc.
Peter Thayer	Intertek B&C
Matt Morin	Intertek B&C
Brandon Petit	Intertek B&C
Jonathan Dodd	Intertek B&C

SECTION 4

GENERAL MOCK-UP DESCRIPTION

Project Type

Curtain Wall System

Mock-Up Size

Curtain Wall: 20' 00" wide by 14' 00" high

See "Drawings" Section for more detailed dimensions and layout

Material Source/Installation

The mock-up materials/components were supplied by Ipswich Bay Glass Co., Inc.. The installation of the mock-up was completed by Ipswich Bay Glass Co., Inc..



Total Quality. Assured.

3 Lexington Road, Unit 3
Windham, New Hampshire 03087

Telephone: 603-421-2788
Facsimile: 717-764-4129
www.intertek.com/building

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 5

PRELIMINARY TEST RESULTS

General Note: Unless otherwise stated, all comments relative to location are as viewed from the interior.

DATE:	9/25/2025	TEMP:	70	BP:	29.97
TITLE OF TEST	MEASURED		ALLOWED		
Preload @ ±20.05 psf	No visible damage		No visible damage		
Static Pressure Air Infiltration @ 6.24 psf	PASSED		0.06 cfm/ft ² max		
Static Pressure Air Exfiltration @ 6.24 psf	PASSED		0.06 cfm/ft ² max		

SECTION 6

FINAL TEST RESULTS

General Note: Unless otherwise stated, all comments relative to location are as viewed from the interior.

DATE:	9/25/2025	TEMP:	70	BP:	29.97
TITLE OF TEST	MEASURED		ALLOWED		
Preload @ ±20.05 psf	No visible damage		No visible damage		
Static Pressure Air Infiltration @ 6.24 psf	PASSED				
System	<0.01 cfm/ft ²		0.06 cfm/ft ² max.		
Static Pressure Air Exfiltration @ 6.24 psf	PASSED				
System	<0.01 cfm/ft ²		0.06 cfm/ft ² max.		

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

FINAL TEST RESULTS (Continued)

DATE:	9/25/2025	TEMP:	70	BP:	29.97
TITLE OF TEST	MEASURED		ALLOWED		
Static Pressure Water Resistance @ 15 psf	PASSED				
	No uncontrolled leakage		No uncontrolled leakage		
Dynamic Pressure Water Resistance @ 15 psf	PASSED				
	No uncontrolled leakage		No uncontrolled leakage		
Uniform Load Deflection	PASSED				
@ +20.05 psf (Preload)	No visible damage See Table #1 and Sketch #1		No visible damage See Table #1 and Sketch #1		
@ +40.10 psf (Design Load)					
@ -20.05 psf (Preload)					
@ -40.10 psf (Design Load)					
Repeat Static Pressure Air Infiltration @ 6.24 psf	PASSED				
System	<0.01 cfm/ft ²		0.06 cfm/ft ² max.		
Repeat Static Pressure Air Exfiltration @ 6.24 psf	PASSED				
System	<0.01 cfm/ft ² See Note #_		0.06 cfm/ft ² max.		
Repeat Static Pressure Water Resistance @ 15 psf	PASSED				
	No uncontrolled leakage		No uncontrolled leakage		
Repeat Dynamic Pressure Water Resistance @ 15 psf	PASSED				
	No uncontrolled leakage		No uncontrolled leakage		
Inter-Story Horizontal Displacement @ ±0.50" (3 cycles)	PASSED				
	No visible damage		No visible damage		

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

FINAL TEST RESULTS (Continued)

DATE:	9/30/2025	TEMP:	66	BP:	30.07
TITLE OF TEST		MEASURED		ALLOWED	
Inter-story Vertical Displacement @ ±1.00" (3 cycles)		PASSED			
		No visible damage		No visible damage	
Repeat Static Pressure Air Infiltration @ 6.24 psf		PASSED			
System		<0.01 cf _m /ft ²		0.06 cf _m /ft ² max.	
Repeat Static Pressure Air Exfiltration @ 6.24 psf		PASSED			
System		<0.01 cf _m /ft ²		0.06 cf _m /ft ² max.	
Repeat Static Pressure Water Resistance @ 15 psf		PASSED			
		No uncontrolled leakage		No uncontrolled leakage	

FINAL TEST RESULTS (Continued)

DATE through DATE:	10/7/2025-10/9/2025				
Thermal Cycling @ -0°F — +180°F (3 cycles)		PASSED			
		No visible damage		No visible damage	
DATE:	10/14/2025	TEMP:	66	BP:	30.07
Repeat Static Pressure Air Infiltration @ 6.24 psf		PASSED			
System		<0.01 cf _m /ft ²		0.09 cf _m /ft ² max.	

DATE:	10/14/2025	TEMP:	66	BP:	30.07
TITLE OF TEST		MEASURED		ALLOWED	
Repeat Static Pressure Air Exfiltration @ 6.24 psf		PASSED			
System		<0.01 cf _m /ft ²		0.06 cf _m /ft ² max.	
Repeat Static Pressure Water Resistance @ 15 psf		PASSED			
		No uncontrolled leakage		No uncontrolled leakage	



Total Quality. Assured.

3 Lexington Road, Unit 3
Windham, New Hampshire 03087

Telephone: 603-421-2788
Facsimile: 717-764-4129
www.intertek.com/building

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

FINAL TEST RESULTS (Continued)

DATE:	10/15/2025	TEMP:	66	BP:	29.97
TITLE OF TEST		MEASURED		ALLOWED	
Uniform Structural Overloads		PASSED			
@ +30.08 psf (Preload)		No structural failure		No structural failure	
@ +60.15 psf (Overload)		See Table #2 and		See Table #2 and	
@ -30.08 psf (Preload)		Sketch #1		Sketch #1	
@ -60.15 psf (Overload)					
Seismic Horizontal Displacement @ ±1.00" (3 cycles)		PASSED			
		No glass/component fallout		No glass/component fallout	
Seismic Vertical Displacement @ ±1.00" (3 cycles)		PASSED			
		No glass/component fallout		No glass/component fallout	

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 7**TEST PROCEDURE****RENDERED TO****IPSWICH BAY GLASS CO., INC**

P.O Box 511

Rowley, Ma 01969

Performance Mock-Up

Mock-up testing for IPSWICH BAY GLASS CO., INC. shall be performed in accordance with referenced test methods as specified in the bid documents. Mock-up testing shall be observed by the Engineer and/or the Owner, Architect and their consultants during construction and testing. All pretesting shall be documented and included in the comprehensive test report.

The final test procedure shall be as follows:

1. PRELOAD (ASTM E330)

To set the specimen for testing, a positive/negative differential (inward acting) of **20 psf** (50% design load), held for a minimum of ten (10) seconds, and then released. The wall and anchoring will be inspected for any failure.

Allowable

No visible signs of failure shall be allowed.

motion must register at or below 5 lb.

2. STATIC AIR INFILTRATION TEST (ASTM E283)

The mock-up exterior face will be covered with polyethylene (plastic sheeting). The mock-up will then be subjected to a positive static pressure differential of **6.24 psf**. The air infiltration required to maintain the air pressure differential is measured. This air infiltration reading represents the chamber tare for both infiltration and exfiltration readings. The polyethylene will be removed and the mock-up specimen will again be subjected to a positive static pressure differential of **6.24 psf**. Air infiltration will be measured. The total air infiltration reading represents the amount of air through the specimen including chamber tare. Subtracting the chamber tare from the latter total reading yields the net amount of air infiltration through the mock-up. Dividing the mock-up air leakages by the mock-up area yields the air infiltration rate.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

Allowable

Air infiltration shall not exceed **0.06 cfm** per square foot of fixed wall area.

3. STATIC WATER PENETRATION TEST (ASTM E331)

A fifteen (15) minute water penetration test will be conducted on the wall system with a water application rate of 5 gal/hr/ft² at a pressure differential of **15.0 psf**. No uncontrolled water penetration is allowed.

Allowable

No uncontrolled water leakage.

Note: Water penetration is defined as the appearance of uncontrolled water on the indoor face of any part of the work. "Controlled" water or condensation is that which is demonstrably drained harmlessly to the exterior of the work without endangering or wetting adjacent surfaces or insulation, and not visible in the final construction. This definition and conditions are relevant to all water tests, both static and dynamic, throughout this procedure.

4. DYNAMIC WATER PENETRATION (AAMA 501.1)

A fifteen (15) minute water penetration test will be conducted on the system with a water application rate of 5 gal/hr/ft² and dynamic air stream equivalent to static pressure of **15.0 psf**.

Allowable

No uncontrolled water leakage.

5. UNIFORM STRUCTURAL DESIGN LOAD TEST (ASTM E330)

Deflection of the system shall be measured and recorded at design pressure when held for **ten (10)** seconds and evaluated using the following allowable criteria:

Each load shall be held as follows:

- + **20 psf** - 50% Positive Design Load (10 seconds)
- + **40 psf** - 100% Positive Design Load (**30** seconds)
- **20 psf** - 50% Negative Design Load (10 seconds)
- **40 psf** - 100% Negative Design Load (**30** seconds)

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

Allowable Criteria

- Deflection Normal to Wall Plane: $L/175$ or $3/4$ " max.
- Glass Deflection: Limited to $L/120$ or $3/4$ " where "L" is the lesser glass dimension.

6. REPEAT STATIC AIR INFILTRATION TEST (ASTM E283)

The mock-up specimen will be subjected to a positive and negative static pressure differential of 6.24 psf. Air infiltration and exfiltration will be measured.

Allowable

Air infiltration shall not exceed 0.06 cfm per square foot of fixed wall area.

7. REPEAT STATIC WATER PENETRATION TEST (ASTM E331)

Repeat Test No. 5 as stated above.

8. REPEAT DYNAMIC WATER PENETRATION (AAMA 501.1)

Repeat Test No. 6 as stated above.

9. INTERSTORY DIFFERENTIAL HORIZONTAL MOVEMENT TEST (AAMA 501.4)

Three (3) complete cycles shall be performed in the horizontal direction parallel to the main elevation at the intermediate simulation. Parallel horizontal movement will be 0.50" to the left, then back to zero, 0.50" to the right, and then back to zero (one cycle).

Allowable

There shall be no failure or gross permanent distortion of anchors, frame, glass, or panels. Structural silicone shall not experience adhesive or cohesive failure along any glass, frame or panel edge. Glazing gaskets may not disengage and weather seals may not fail.

10. INTERSTORY DIFFERENTIAL VERTICAL MOVEMENT TEST (AAMA 501.7)

Three (3) complete cycles shall be performed uniformly in the vertical direction at the supplied columns. Movement shall occur at the mid-span between the job specific columns, deflecting the slab simulation. Vertical movement will be 0.75" down, then back to zero, 0.75" up, and then back to zero (one cycle).

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

Allowable

There shall be no failure or gross permanent distortion of anchors, frame, glass, or panels. Structural silicone shall not experience adhesive or cohesive failure along any glass, frame or panel edge. Glazing gaskets may not disengage and weather seals may not fail.

11. REPEAT STATIC AIR INFILTRATION TEST (ASTM E283)

Repeat Test No. 10 as stated above. (reference the repeat not first air test)

12. REPEAT STATIC WATER PENETRATION TEST (ASTM E331)

Repeat Test No. 5 as stated above.

13. Thermal Cycling (AAMA 501.5- 3 Cycles)

Allowable

After completion of the thermal cycling test there shall be no permanent damage due to expansion and contraction. The test specimen should be able to comply with the project specified requirements for air leakage and water resistance after the thermal cycling test.

14. REPEAT STATIC AIR INFILTRATION TEST (ASTM E283)

Repeat Test No. 10 as stated above. (reference the repeat not first air test)

15. REPEAT STATIC WATER PENETRATION TEST (ASTM E331)

Repeat Test No. 5 as stated above.

16. UNIFORM STRUCTURAL OVER LOAD TEST (ASTM E330)

Permanent deformation of the system shall be measured and recorded at 1.5 x design pressure when held for ten (10) seconds and evaluated using the following allowable criteria:

Each load shall be held as follows:

- + **30 psf** - 75% Positive Design Load
- + **60 psf** - 150% Positive Design Load
- **30 psf** - 75% Negative Design Load
- **60 psf** - 150% Negative Design Load

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

Allowable

The net permanent set shall not exceed 0.2% of the clear span.

17. **SEISMIC MOVEMENT DISPLACEMENT TEST (AAMA 501.4)**

Three (3) complete cycles shall be performed in the horizontal direction parallel to the main elevation at the **intermediate** simulation. Parallel horizontal movement will be 1.00" left, back to zero, 1.00" right and back to zero (one cycle).

Allowable

At the conclusion of this test there shall be no glass breakage, permanent damage to frame members, or anchors.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 8 SKETCHES

		1	
		2	
		3	

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 9

TABLES

TABLE #1 - Uniform Load Deflection (Deflection in inches)

INDICATOR LOCATION	POSITIVE 40.10 psf	NET DEFLECTION	NEGATIVE 40.10 psf	NET DEFLECTION	ALLOWED*
1	0.38	0.25	0.42	0.25	0.71
2	0.55		0.64		
3	0.23		0.37		

**General Note: Allowable amounts are based on L/175 of their clear span for framing members. Refer to Sketch #1 for dial indicator locations and to the test procedure for additional information regarding allowable deflections.*

TABLE #2 - Uniform Structural Overloads (Permanent Set in inches)

INDICATOR LOCATION	POSITIVE 60.15 psf	NET PERM. SET	NEGATIVE 60.15 psf	NET PERM. SET	ALLOWED*
1	0.06	0.02	0.17	0.01	0.24
2	0.08		0.23		
3	0.06		0.27		

**General Note: Allowable amounts are based on 0.02% of their clear span for framing members. Refer to Sketch #1 for dial indicator locations and to the test procedure for additional information regarding allowable deflections.*



Total Quality. Assured.

3 Lexington Road, Unit 3
Windham, New Hampshire 03087

Telephone: 603-421-2788
Facsimile: 717-764-4129
www.intertek.com/building

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION 10

CONCLUSION

The mock-up met the specified performance requirements.

Regarding the glass tested, no conclusions of any kind regarding the adequacy or inadequacy of the glass in the test specimen are to be drawn from the test.

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0

Date: 10/17/25

SECTION II PHOTOGRAPHS



Photo No. 1
Exterior View



Photo No. 2
Dynamic Example



Total Quality. Assured.

3 Lexington Road, Unit 3
Windham, New Hampshire 03087

Telephone: 603-421-2788
Facsimile: 717-764-4129
www.intertek.com/building

TEST REPORT FOR IPSWICH BAY GLASS CO., INC.

Report No.: S5146.01-250-32 R0


Date: 10/17/25

SECTION 12



DRAWINGS

The "As-Built" drawings for the Thermtek System dated 9/23/2025, which follow, have been supplied by Ipswich Bay Glass Co., Inc. as representative of the As-Completed project condition reported herein. Intertek bears no responsibility for accuracy and/or completeness of the supplied drawings.


IBG THERMTEK 25S-D & 25U-D ANCHORS




P-903376-11
ANCHOR PLATE - TYP
6063-T3 ALUMINUM
FINISH: MILL
SEE DETAILS FOR FINISH
(25S-D & 25U-D)




P-903375-R
ANCHOR HOOK - RIGHT
6063-T3 ALUMINUM
FINISH: MILL TYP
(25S-D & 25U-D)




P-903375-L
ANCHOR HOOK - LEFT
6063-T3 ALUMINUM
FINISH: MILL
(25S-D & 25U-D)



P-903377-3
ANCHOR WASHER w/ 1/4" HOLE
6063-T3 ALUMINUM
FINISH: MILL
SEE DETAILS FOR FINISH
(25S-D & 25U-D)





P-903377-3
ANCHOR WASHER w/ 1/4" HOLE
6063-T3 ALUMINUM
FINISH: MILL
SEE DETAILS FOR FINISH
(25S-D & 25U-D)



P-903374
ANCHOR BODY - LEFT
6063-T3 ALUMINUM
FINISH: MILL
(25S-D & 25U-D)



FLOOR ANCHOR
FINISH: MILL
(25S-D & 25U-D)




P-903346
CORNER ANCHOR BODY
6063-T3 ALUMINUM
FINISH: MILL
(25S-D & 25U-D)

REV	DATE	BY	CHKD	APP'D	DESCRIPTION
1					ISSUE FOR CONSTRUCTION
2					REVISION
3					REVISION
4					REVISION
5					REVISION
6					REVISION
7					REVISION
8					REVISION
9					REVISION
10					REVISION

PROJECT: PERFORMANCE GLASS - IBC THERMTEK 25S-D & 25U-D
 DRAWN BY: [Name]
 CHECKED BY: [Name]
 DATE: [Date]
 SCALE: 1/4" = 1'-0"
 SHEET NO.: [Number]
 TOTAL SHEETS: [Number]

SPRINCH BAY GLASS
 ROWLEY, MA 01969
 (978) 948-6644
 FAX: (978) 948-6644
 WWW.SPRINCHBAYGLASS.COM

25S-D & 25U-D Anchor Hook, Anchor Plate, Anchor Washer, Anchor Body, Corner Anchor Hook, Corner Anchor Body
 10/22/2015 10:48 AM



PM1 PERFORMANCE MOCKUP ELEV. 1
 FRAMING: 180 THERM TEK 2550-D SCREW W/PLATE CW - 9 3/4" BASE SYSTEM
 #REQ'D: 1

PM2 PERFORMANCE MOCKUP ELEV. 2
 FRAMING: 180 THERM TEK 2550-D SCREW W/PLATE CW - 9 3/4" BASE SYSTEM
 #REQ'D: 1

PM3 PERFORMANCE MOCKUP ELEV. 3
 FRAMING: 180 THERM TEK 2550-D SCREW W/PLATE CW - 9 3/4" BASE SYSTEM
 #REQ'D: 1

PI PERFORMANCE MOCKUP PLAN

NOTE:
 (F) INDICATES FIELD GLAZED GLASS (STICK SYSTEM)

NOTE: STRUCTURAL STEEL SHOWN IN DETAILS IS BASED ON INTERTEK PRELIMINARY CHAMBER DRAWINGS. MOCKUP SHOP DRAWINGS WILL BE COORDINATED WITH THE FUTURE CHAMBER DRAWINGS (STEEL) PROVIDED BY TESTING FACILITY.


1/4" OVERHANG AT CHAMBER STEEL ROOF ANGLE.
 STEEL 1/8" HEAD TO BE INSTALLED AFTER CW INSTALLATION IS COMPLETE.

PROJECT: PERFORMANCE MOCKUP - 180 THERM TEK 2550-D & 2550-D	DATE: 08/20/13
DRAWN: J. B. BROWN	CHECKED: J. B. BROWN
DATE: 08/20/13	DATE: 08/20/13
SCALE: AS SHOWN	SCALE: AS SHOWN
PROJECT: PERFORMANCE MOCKUP - 180 THERM TEK 2550-D & 2550-D	DATE: 08/20/13
DRAWN: J. B. BROWN	CHECKED: J. B. BROWN
DATE: 08/20/13	DATE: 08/20/13
SCALE: AS SHOWN	SCALE: AS SHOWN
PROJECT: PERFORMANCE MOCKUP - 180 THERM TEK 2550-D & 2550-D	DATE: 08/20/13
DRAWN: J. B. BROWN	CHECKED: J. B. BROWN
DATE: 08/20/13	DATE: 08/20/13
SCALE: AS SHOWN	SCALE: AS SHOWN

SPRITCH BAY GLASS
 ROUTE 1, MA 01909
 (978) 946-6644

DATE: 08/20/13
 SCALE: AS SHOWN

PROJECT: PERFORMANCE MOCKUP - 180 THERM TEK 2550-D & 2550-D
 DATE: 08/20/13




NO.	DESCRIPTION	DATE	BY	CHECKED
1	ISSUED FOR PERMANENT RECORD			
2	ISSUED FOR PERMANENT RECORD			
3	ISSUED FOR PERMANENT RECORD			
4	ISSUED FOR PERMANENT RECORD			
5	ISSUED FOR PERMANENT RECORD			
6	ISSUED FOR PERMANENT RECORD			
7	ISSUED FOR PERMANENT RECORD			
8	ISSUED FOR PERMANENT RECORD			
9	ISSUED FOR PERMANENT RECORD			
10	ISSUED FOR PERMANENT RECORD			


PROJECT:	PERFORMANCE WINDOW - 1000 THEATRE CENTER - 2ND FLOOR
ADDRESS:	1000 THEATRE CENTER, BOSTON, MA 02102
DATE:	10/15/10
SCALE:	1/4" = 1'-0"
DRAWN BY:	BOBBIER
CHECKED BY:	BOBBIER
DATE:	10/15/10
PROJECT:	PERFORMANCE WINDOW - 1000 THEATRE CENTER - 2ND FLOOR
ADDRESS:	1000 THEATRE CENTER, BOSTON, MA 02102
DATE:	10/15/10
SCALE:	1/4" = 1'-0"
DRAWN BY:	BOBBIER
CHECKED BY:	BOBBIER
DATE:	10/15/10

PROJECT:	PERFORMANCE WINDOW - 1000 THEATRE CENTER - 2ND FLOOR
ADDRESS:	1000 THEATRE CENTER, BOSTON, MA 02102
DATE:	10/15/10
SCALE:	1/4" = 1'-0"
DRAWN BY:	BOBBIER
CHECKED BY:	BOBBIER
DATE:	10/15/10





7 CAPTURED UPPER EXP. HORIZONTAL & HEAD DETAIL
 ISO-R & ISO-D SYSTEMS
 NA NA
 PMS, PMS2 & PMS3



8 SSG UPPER EXP. HORIZONTAL & HEAD DETAIL
 ISO-R & ISO-D SYSTEMS
 NA NA
 PMS1


REVISIONS	
NO.	DESCRIPTION
1	ISSUED FOR CONSTRUCTION
2	ISSUED FOR CONSTRUCTION
3	ISSUED FOR CONSTRUCTION
4	ISSUED FOR CONSTRUCTION
5	ISSUED FOR CONSTRUCTION
6	ISSUED FOR CONSTRUCTION
7	ISSUED FOR CONSTRUCTION
8	ISSUED FOR CONSTRUCTION
9	ISSUED FOR CONSTRUCTION
10	ISSUED FOR CONSTRUCTION

PROJECT: PERFORMANCE MONITORING THERMATEX SSG & ZULU	DATE: 04-27-03
DRAWN BY: BANNER	CHECKED BY: BANNER
SCALE: AS SHOWN	PROJECT NO: 03-001
REVISED BY: BANNER	REVISED DATE: 04-27-03
ISSUED BY: BANNER	ISSUED DATE: 04-27-03
APPROVED BY: BANNER	APPROVED DATE: 04-27-03

ISSUED BY: BANNER	ISSUED DATE: 04-27-03
APPROVED BY: BANNER	APPROVED DATE: 04-27-03
SCALE: AS SHOWN	PROJECT NO: 03-001
REVISED BY: BANNER	REVISED DATE: 04-27-03
ISSUED BY: BANNER	ISSUED DATE: 04-27-03
APPROVED BY: BANNER	APPROVED DATE: 04-27-03




IPSWICH BAY GLASS
 IPSWICH, MA 01906
 TEL: 508-833-1111
 FAX: 508-833-1112
 WWW: WWW.IPSWICH-BAY-GLASS.COM



NO.	DESCRIPTION	QTY	UNIT	REMARKS
1	210-D SYSTEM			
2	210-D SYSTEM			
3	210-D SYSTEM			
4	210-D SYSTEM			
5	210-D SYSTEM			
6	210-D SYSTEM			
7	210-D SYSTEM			
8	210-D SYSTEM			
9	210-D SYSTEM			
10	210-D SYSTEM			
11	210-D SYSTEM			
12	210-D SYSTEM			
13	210-D SYSTEM			
14	210-D SYSTEM			
15	210-D SYSTEM			
16	210-D SYSTEM			
17	210-D SYSTEM			
18	210-D SYSTEM			
19	210-D SYSTEM			
20	210-D SYSTEM			
21	210-D SYSTEM			
22	210-D SYSTEM			
23	210-D SYSTEM			
24	210-D SYSTEM			
25	210-D SYSTEM			
26	210-D SYSTEM			
27	210-D SYSTEM			
28	210-D SYSTEM			
29	210-D SYSTEM			
30	210-D SYSTEM			
31	210-D SYSTEM			
32	210-D SYSTEM			
33	210-D SYSTEM			
34	210-D SYSTEM			
35	210-D SYSTEM			
36	210-D SYSTEM			
37	210-D SYSTEM			
38	210-D SYSTEM			
39	210-D SYSTEM			
40	210-D SYSTEM			
41	210-D SYSTEM			
42	210-D SYSTEM			
43	210-D SYSTEM			
44	210-D SYSTEM			
45	210-D SYSTEM			
46	210-D SYSTEM			
47	210-D SYSTEM			
48	210-D SYSTEM			
49	210-D SYSTEM			
50	210-D SYSTEM			
51	210-D SYSTEM			
52	210-D SYSTEM			
53	210-D SYSTEM			
54	210-D SYSTEM			
55	210-D SYSTEM			
56	210-D SYSTEM			
57	210-D SYSTEM			
58	210-D SYSTEM			
59	210-D SYSTEM			
60	210-D SYSTEM			
61	210-D SYSTEM			
62	210-D SYSTEM			
63	210-D SYSTEM			
64	210-D SYSTEM			
65	210-D SYSTEM			
66	210-D SYSTEM			
67	210-D SYSTEM			
68	210-D SYSTEM			
69	210-D SYSTEM			
70	210-D SYSTEM			
71	210-D SYSTEM			
72	210-D SYSTEM			
73	210-D SYSTEM			
74	210-D SYSTEM			
75	210-D SYSTEM			
76	210-D SYSTEM			
77	210-D SYSTEM			
78	210-D SYSTEM			
79	210-D SYSTEM			
80	210-D SYSTEM			
81	210-D SYSTEM			
82	210-D SYSTEM			
83	210-D SYSTEM			
84	210-D SYSTEM			
85	210-D SYSTEM			
86	210-D SYSTEM			
87	210-D SYSTEM			
88	210-D SYSTEM			
89	210-D SYSTEM			
90	210-D SYSTEM			
91	210-D SYSTEM			
92	210-D SYSTEM			
93	210-D SYSTEM			
94	210-D SYSTEM			
95	210-D SYSTEM			
96	210-D SYSTEM			
97	210-D SYSTEM			
98	210-D SYSTEM			
99	210-D SYSTEM			
100	210-D SYSTEM			

SPWICH BAY GLASS
BOWLEY, MA 01909
800.668.6666
207.255.2200
207.255.2200
PART 08 51

110 - CAPTURED CORNER @ FLOOR ANCHOR (DL-MIDDLE) - 110 - CAPTURED CORNER @ FLOOR ANCHOR (DL-UPPER)




10 CAPTURED CORNER @ FLOOR ANCHOR (DL-MIDDLE)
 110 SYSTEM
 NA 110
 SA 110

10A CAPTURED CORNER @ FLOOR ANCHOR (DL-UPPER)
 110 SYSTEM
 NA 110A
 SA 110A

NO.	REV.	DATE	BY	CHK.	DESCRIPTION
1					ISSUED FOR PERMIT
2					ISSUED FOR PERMIT
3					ISSUED FOR PERMIT
4					ISSUED FOR PERMIT
5					ISSUED FOR PERMIT
6					ISSUED FOR PERMIT
7					ISSUED FOR PERMIT
8					ISSUED FOR PERMIT
9					ISSUED FOR PERMIT
10					ISSUED FOR PERMIT

PROJECT:	PERFORMANCE WINDOW - 110 THERMATEX 110-D & 210-D
CLIENT:	PERFORMANCE WINDOW COMPANY
ARCHITECT:	PERFORMANCE WINDOW COMPANY
ENGINEER:	PERFORMANCE WINDOW COMPANY
DRAWN BY:	PERFORMANCE WINDOW COMPANY
CHECKED BY:	PERFORMANCE WINDOW COMPANY
DATE:	PERFORMANCE WINDOW COMPANY
SCALE:	PERFORMANCE WINDOW COMPANY
PROJECT NO.:	PERFORMANCE WINDOW COMPANY
DRAWING NO.:	PERFORMANCE WINDOW COMPANY

110	PERFORMANCE WINDOW
110A	PERFORMANCE WINDOW
110B	PERFORMANCE WINDOW
110C	PERFORMANCE WINDOW
110D	PERFORMANCE WINDOW
110E	PERFORMANCE WINDOW
110F	PERFORMANCE WINDOW
110G	PERFORMANCE WINDOW
110H	PERFORMANCE WINDOW
110I	PERFORMANCE WINDOW
110J	PERFORMANCE WINDOW
110K	PERFORMANCE WINDOW
110L	PERFORMANCE WINDOW
110M	PERFORMANCE WINDOW
110N	PERFORMANCE WINDOW
110O	PERFORMANCE WINDOW
110P	PERFORMANCE WINDOW
110Q	PERFORMANCE WINDOW
110R	PERFORMANCE WINDOW
110S	PERFORMANCE WINDOW
110T	PERFORMANCE WINDOW
110U	PERFORMANCE WINDOW
110V	PERFORMANCE WINDOW
110W	PERFORMANCE WINDOW
110X	PERFORMANCE WINDOW
110Y	PERFORMANCE WINDOW
110Z	PERFORMANCE WINDOW



14 JAMB DETAIL @ ANGLE ANCHOR (DL)
 DL-D SYSTEM
 NA NA
 NA PM1 & PM2

15 JAMB DETAIL @ FLOOR ANCHOR (DL-MIDDLE)
 DL-D SYSTEM
 NA NA
 NA PM1 & PM2

PLEASE SEE SHEET DL-58 FOR FRONT AND SIDE VIEW OF JAMB AT END DAM FOR STACK MOVEMENT.


NO.	DATE	BY	CHKD.	APP.	DESCRIPTION
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					
71					
72					
73					
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					
91					
92					
93					
94					
95					
96					
97					
98					
99					
100					

PERFORMANCE MOCKUP - HIG THERMATEX 7550 & 2510
 SYSTEM
 APPROVED BY GLASSLITE, INC. AND SUPPLIER FOR THE PROJECT.
 APPROVED BY ARCHITECT, DATE: 04/23/23
 APPROVED BY MANUFACTURER, DATE: 04/23/23
 APPROVED BY LABORER, DATE: 04/23/23
 APPROVED BY PERFORMANCE MOCKUP - HIG THERMATEX 7550 & 2510


ROSWICH BAY GLASS
 ROWLEY, MA 01969
 978-948-6664

DATE: 2/15/23
 TIME: 10:55
 FILE: DL-57

C:\I:\BUILDINGS\BAYGLASS\DOCUMENTS\MOCKUPS\DL-UPPER SYSTEMS - DL-17.dwg, Author: BISHOP, Date: 10/25/2014 10:46 AM



17 SSG MULLION @ FLOOR ANCHOR (DL-UPPER)
 SSG SYSTEM
 DATE: NA
 DRAWN BY: PM2
 CHECKED BY: NA
 APPROVED BY: NA
 DETAIL MOVED FROM PAGE DL-58



18 CAPTURED MULLION @ FLOOR ANCHOR (DL-UPPER)
 SSG SYSTEM
 DATE: NA
 DRAWN BY: PM2
 CHECKED BY: NA
 APPROVED BY: NA

NO.	REVISION	DATE	BY	APP.
1	ISSUED FOR PERMIT			
2	REVISED FOR PERMIT			
3	REVISED FOR PERMIT			
4	REVISED FOR PERMIT			
5	REVISED FOR PERMIT			
6	REVISED FOR PERMIT			
7	REVISED FOR PERMIT			
8	REVISED FOR PERMIT			
9	REVISED FOR PERMIT			
10	REVISED FOR PERMIT			

PROJECT:	PERFORMANCE MOCKUP - BIG THERMATEX 250-UR 250-D
DATE:	10/25/2014
DRAWN BY:	PM2
CHECKED BY:	NA
APPROVED BY:	NA

DATE:	10/25/2014
DRAWN BY:	PM2
CHECKED BY:	NA
APPROVED BY:	NA

DATE:	10/25/2014
DRAWN BY:	PM2
CHECKED BY:	NA
APPROVED BY:	NA



BISHOP BAY GLASS
 NEWLY, MA 01901
 (508) 646-6664
 FAX: (508) 646-6664